

ID	Task Name	Contractor	Duration	Start	Finish	September 2019														October 2019					
						10	13	16	19	22	25	28	31	3	6	9	12	15	18	21	24	27	30	3	
1	Erosion & Traffic Control	Standard	2 days	Mon 8/12/19	Tue 8/13/19																				
2	Tree Removals	Tree Top	5 days	Mon 8/19/19	Fri 8/23/19																				
3	Removals	Standard	5 days	Mon 8/26/19	Fri 8/30/19																				
4	Storm Sewer Install	Standard	8 days	Mon 9/2/19	Wed 9/11/19																				
5	Excavation and Grading	Standard	6 days	Mon 9/2/19	Mon 9/9/19																				
6	Seeding & Plantings	Prairie Restorations	20 days	Mon 9/2/19	Fri 9/27/19																				
7	Slope Stabilization	Standard	5 days	Thu 9/12/19	Wed 9/18/19																				
8	Final restoration and Fencing	Standard	5 days	Mon 9/30/19	Fri 10/4/19																				

Project: 1929 - Lake Nokomis S Date: Wed 8/7/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			