Seven Pools Relacement Project

TENTATIVE SCHEDULE

TASK	WORKING (days)
Construction Schedule	
Tree Protection touch ups & shore	2
Site BMP touch ups	2
Global Mob to site	2
Tree and shrub removals 13 each	3
Salvage and stockpile perennials	1
Protect / Remove outcrops	2
Demo at headwall	2
Remove pavers at headwall area	2
Demo waterlines at top	1
Top cabnt, slab, MH demo	1
Pool elements demo	7
Utility disconnects at bottom	2
Salvages at bottom	2
Removals at bottom	3
New site layouts and survey	2
Prep bottom for vault and new utilt	2
Dig, place, backfill pump vault	4
Demo top WL MH Meter salvage	3
Rough in pool process piping	5
Lines from vault to pool top	4
Layout new basins	2
Place drain downs	4
Form up for new basins	4
Construct headwall and plumbing	3
Pour new basin structures	7
Prep basins for shotcrete	4
Shotcrete mock ups and samples	5
Shotcrete and rockwork	5
New water service lines	2
Waterline connections	3
Pool pump and vault piping	4
Electrical connections	5
Restore pavers	10
Irrigation	3
Restore outcropings	5
Landscaping and plantings	7
Start ups	5
Final clean ups	5
Demobilize and punchlist	5